

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY – Phase-XI-Batch – 1 - 2016-17 – TS01XILB27 – Construction of Bridge at ½ to ¼ Kms on Road from PWD road at 24/0 Kms to Yempally in Narnoor Mandal of Adilabad District – Estt. Cost an amount of Rs.281.88 Lakhs – Extension of Agreement Time up to 31.03.2019 without Penalty/LDs – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 159

Dated: 30-03-2019

Read:-

From the CE, PR, Hyd., Lr.No. AEE-A/DEEIII/PMGAY/TS01XILB27/EOAT/2019,
Dt:30.01.2019.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time (EOAT) in respect of work for "Construction of Bridge at ½ to ¼ Kms on Road from PWD Road at 24/0 Kms to Yempally in Narnoor Mandal of Adilabad District bearing package TSO!XILB27, Estt. Cost an amount of Rs.281.88 Lakhs" sanctioned under PMGSY-XI-2016-17 granted upto 31.03.2019 without imposing penalty/LDs since delay mainly due to forest problem as the contractor agreed for execution of balance work with agreement rates, which is beneficial to the Government, as per the latest instructions of GoI, all works of PMGSY-I have to be completed by 31.03.2019.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The Addl. PS to Hon'ble M(PR&RD).

SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER